



CONSTRUCTION & INVESTMENT

PT PP (PERSERO) Tbk
DIVISI SCM - Gedung II

Alamat : Jl. TB Simatupang No. 57 Pasar Rebo, Jakarta Timur

Telp : (021) 840 4980

BERITA ACARA LAPANGAN NO. 5100007225
SERVICE NON OA

Kepada / To : CV DIKA KONSTRUKSI
Alamat / Address : JL Rajawali VIII Blok HD-8/24 Kompl
TANGERANG 10720
Telp :
Dikerjakan ke / Worked On : 524001

Profit Center : 524001
No. WO / WO Number : 5000003469
Tanggal / Date : 10.09.2024

CP: Ardianto GWP, No. Telp: +62 815-6614-352

Deskripsi BAL / BAL : BAL DIKA KONSTRUKSI 1

No.	Uraian	Sat	Vol	Harga Satuan (Rp)	Jumlah	Bobot	Progress					
							S/D PERIODE LALU		PERIODE INI		S/D PERIODE INI	
							Volume	Jumlah (Rp)	Volume	Jumlah (Rp)	Volume	Jumlah
1	Bongkar ACP Eksisting	M2	836			2,614 %	0	0	836			
2	Bongkar Curtain Wall Eksisting	M2	40			0,313 %	0	0	40			
4	Metal Cut 2mm (Fr,St,Dyn,Acc)	M2	289			17,838 %	0	0	0			
8	Sirip HRS, Alum Hollow 0,2 x 0,4 m L= 1m	M	680,210			45,903 %	0	0	0			
13	ACP Canopy Include Accessories	M2	247,580			16,707 %	0	0	0			
15	Perkuatan Façade	M	441,460			12,716 %	0	0	0			
16	Preliminaries	LS	0,500	95		3,909 %	0	0	0,500			
						100,000 %	0,000 %	0	6,836 %			

Berdasarkan dokumen / (Document Reference) (Purchase Order - : 4100009999 - 2050/SPS/SCM/PP/GED/524001/III/2024 - 5000003469
Contract - Workorder)

Lain - lain / Miscellaneous :

- a. Waktu Pelaksanaan Pekerjaan : 10.09.2024 s.d 21.12.2024
b. Cara Pembayaran (Term of Payment/ TOP) : SKBDN Ussance 180 Hari, Retensi 5 %

Yang Menerima Order
CV DIKA KONSTRUKSI



Yang Memberi Order
PT PP (Persero) Tbk



GUNTORO PUTRO
SOM

Buyung Suvenpri
SEM



PT PP (PERSERO) Tbk
DIVISI SCM - Gedung II

Alamat : Jl. TB Simatupang No. 57 Pasar Rebo, Jakarta Timur
Telp : (021) 840 4980

BERITA ACARA LAPANGAN NO. 5100007226
SERVICE NON OA

Kepada / To : CV DIKA KONSTRUKSI
Alamat / Address : JL Rajawali VIII Blok HD-8/24 Kompl
TANGERANG 10720
Telp:
Dikerjakan ke / Worked On : 524001

Profit Center : 524001
No. WO / WO Number : 5000003469
Tanggal / Date : 10.09.2024

CP: Ardianto GWP, No. Telp: +62 815-6614-352

Deskripsi BAL / BAL : DIKA KONSTRUKSI BAL 2

No.	Uraian	Sat	Vol	Harga Satuan (Rp)	Jumlah	Bobot	Progress					
							S/D PERIODE LALU		PERIODE INI		S/D PERIODE INI	
							Volume	Jumlah (Rp)	Volume	Jumlah (Rp)	Volume	Jumlah
1	Bongkar ACP Eksisting	M2	836			2,614 %	836					
2	Bongkar Curtain Wall Eksisting	M2	40			0,313 %	40					
4	Metal Cut 2mm (Fr,St,Dyn,Acc)	M2	269			17,838 %	0					
8	Srip HRS, Alum Hollow 0,2 x 0,4 m L= 1m	M	680,210			45,903 %	0					
13	ACP Canopy Include Accessories	M2	247,580			16,707 %	0					
15	Perkuatan Façade	M	441,460			12,716 %	0					
16	Preliminaries	LS	0,500			3,909 %	0,500					
						100,000 %	6,836 %		13,402 %		20,238 %	

Berdasarkan dokumen / (Document Reference) (Purchase Order - : 4100009999 - 2050/SPS/SCM/PP/GED/524001/VIII/2024 - 5000003469
Contract - Workorder)

Lain - lain / Miscellaneous :

- a. Waktu Pelaksanaan Pekerjaan : 10.09.2024 s.d 21.12.2024
b. Cara Pembayaran (Term of Payment/ TOP) : SKBDN Ussance 180 Hari, Retensi 5 %

Yang Menerima Order
CV DIKA KONSTRUKSI

Yang Memberi Order
PT PP (Persero) Tbk



KONSTRUKSI



GUNTORO PUTRO
SOM

Buyung Suvenpri
SEM



CONSTRUCTION & INVESTMENT

PT PP (PERSERO) Tbk
DIVISI SCM - Gedung II

Alamat : Jl. TB Simatupang, No. 57 Pasar Rebo, Jakarta Timur

Telp : (021) 840 4980

BERITA ACARA LAPANGAN NO. 5100007228
SERVICE NON OA

Kepada / To : CV DIKA KONSTRUKSI
Alamat / Address : JL Rajawali VIII Blok HD-8/24 Kompl
TANGERANG 10720
Telp:
Dikerjakan ke / Worked On : 524001

Profit Center : 524001
No. WO / WO Number : 5000003469
Tanggal / Date : 10.09.2024

CP: Ardhianto GWP, No. Telp: +62 815-6614-352

Deskripsi BAL / BAL : BAL 3 DIKA KONSTRUKSI

No.	Uraian	Sat	Vol	Harga Satuan (Rp)	Jumlah	Bobot	Progress					
							S/D PERIODE LALU		PERIODE INI		S/D PERIODE INI	
							Volume	Jumlah (Rp)	Volume	Jumlah (Rp)	Volume	Jumlah
1	Bongkar ACP Eksisting	M2	836			2,614 %	836					
2	Bongkar Curtain Wall Eksisting	M2	40			0,313 %	40					
4	Metal Cut 2mm (Fr,St,Dyn,Acc)	M2	289			17,838 %	40					
8	Sirip HRS, Alum Hollow 0,2 x 0,4 m L= 1m	M	680,210			45,903 %	100					
13	ACP Canopy Include Accessories	M2	247,580			16,707 %	30					
15	Perkuatan Façade	M	441,460			12,716 %	75					
16	Preliminaries	LS	0,500	95		3,909 %	0,500					
						100,000 %	20,238 %		6,666 %		26,904 %	

Berdasarkan dokumen / (Document Reference) (Purchase Order - : 4100009999 - 2050/SPS/SCM/PP/GED/524001/VIII/2024 - 5000003469
Contract - Workorder)

Lain - lain / Miscellaneous :

- a. Waktu Pelaksanaan Pekerjaan : 10.09.2024 s.d 21.12.2024
b. Cara Pembayaran (Term of Payment/ TOP) : SKBDN Ussance 180 Hari, Retensi 5 %

Yang Menerima Order
CV DIKA KONSTRUKSI

Yang Memberi Order
PT PP (Persero) Tbk



CV DIKA KONSTRUKSI



GUNTORO PUTRO
SOM

Buyung Suvenpri
SEM



CONSTRUCTION & INVESTMENT

PT PP (PERSERO) Tbk
DIVISI SCM - Gedung II

Alamat : Jl. TB Simatupang No. 57 Pasar Rebo, Jakarta Timur

Telp : (021) 840 4980

BERITA ACARA LAPANGAN NO. 5100007229
SERVICE NON OA

Kepada / To : CV DIKA KONSTRUKSI
Alamat / Address : JL Rajawali VIII Blok HD-8/24 Kompl
TANGERANG 10720
Telp:
Dikerjakan ke / Worked On : 524001

Profit Center : 524001
No. WO / WO Number : 5000003469
Tanggal / Date : 10.09.2024

CP: Ardhianto GWP, No. Telp: +62 815-6614-352

Deskripsi BAL / BAL : BAL 4 DIKA KONSTRUKSI

No.	Uraian	Sat	Vol	Harga Satuan (Rp)	Jumlah	Bobot	Progress					
							S/D PERIODE LALU		PERIODE INI		S/D PERIODE INI	
							Volume	Jumlah (Rp)	Volume	Jumlah (Rp)	Volume	Jumlah
1	Bongkar ACP Eksisting	M2	836			2,614 %	836					
2	Bongkar Curtain Wall Eksisting	M2	40			0,313 %	40					
4	Metal Cut 2mm (Fr,St,Dyn,Acc)	M2	289	7		17,838 %	70					
8	Sirip HRS, Alum Hollow 0,2 x 0,4 m L= 1m	M	680,210	8		45,903 %	140					
13	ACP Canopy Include Accessories	M2	247,580	8		16,707 %	40					
15	Perkuatan Façade	M	441,460	3		12,716 %	125					
16	Preliminaries	LS	0,500	95.0		3,909 %	0,500					
						100,000 %	26,904 %		6,226 %		33,130 %	

Berdasarkan dokumen / (Document Reference) (Purchase Order - : 4100009999 - 2050/SPS/SCM/PP/GED/524001/VIII/2024 - 5000003469
Contract - Workorder)

Lain - lain / Miscellaneous :

a. Waktu Pelaksanaan Pekerjaan

: 10.09.2024 s.d 21.12.2024

b. Cara Pembayaran (Term of Payment/ TOP)

: SKBDN Ussance 180 Hari, Retensi 5 %

Yang Menerima Order

CV DIKA KONSTRUKSI

Yang Memberi Order

PT PP (Persero) Tbk



GUNTORO PUTRO
SOM



Buyung Suvenpri
SEM



CONSTRUCTION & INVESTMENT

PT PP (PERSERO) Tbk
DIVISI SCM - Gedung II

Alamat : Jl. TB Simatupang No. 57 Pasar Rebo, Jakarta Timur
Telp : (021) 840 4980

BERITA ACARA LAPANGAN NO. 5100007230
SERVICE NON OA

Kepada / To : CV DIKA KONSTRUKSI
Alamat / Address : JL Rajawali VIII Blok HD-8/24 Kompl
TANGERANG 10720
Telp:
Dikerjakan ke / Worked On : 524001

Profit Center : 524001
No. WO / WO Number : 5000003469
Tanggal / Date : 10.09.2024

CP: Ardianto GWP, No. Telp: +62 815-6614-352

Deskripsi BAL / BAL : BAL 5 CV DIKA KONSTRUKSI

No.	Uraian	Sat	Vol	Harga Satuan (Rp)	Jumlah	Bobot	Progress					
							S/D PERIODE LALU		PERIODE INI		S/D PERIODE INI	
							Volume	Jumlah (Rp)	Volume	Jumlah (Rp)	Volume	Jumlah
1	Bongkar ACP Eksisting	M2	836			2,614 %	836					
2	Bongkar Curtain Wall Eksisting	M2	40			0,313 %	40					
4	Metal Cut 2mm (Fr,St,Dyn,Acc)	M2	289			17,838 %	110					
8	Sirip HRS, Alum Hollow 0,2 x 0,4 m L= 1m	M	680,210			45,903 %	175					
13	ACP Canopy Include Accessories	M2	247,580			16,707 %	50					
15	Perkuatan Façade	M	441,460			12,716 %	150					
16	Preliminaries	LS	0,500			3,909 %	0,500					
						100,000 %	33,130 %		8,441 %		41,571 %	

Berdasarkan dokumen / (Document Reference) (Purchase Order - : 4100009999 - 2050/SPS/SCM/PP/GED/524001/VIII/2024 - 5000003469
Contract - Workorder)

Lain - lain / Miscellaneous :

- a. Waktu Pelaksanaan Pekerjaan : 10.09.2024 s.d 21.12.2024
b. Cara Pembayaran (Term of Payment/ TOP) : SKBDN Ussance 180 Hari, Retensi 5 %

Yang Menerima Order

CV DIKA KONSTRUKSI

Yang Memberi Order

PT PP (Persero) Tbk



GUNTORO PUTRO
SOM



Buyung Suvenpri
SEM



CONSTRUCTION & INVESTMENT

PT PP (PERSERO) Tbk
DIVISI SCM - Gedung II

Alamat : Jl. TB Simatupang No. 57 Pasar Rebo, Jakarta Timur

Telp : (021) 840 4980

BERITA ACARA LAPANGAN NO. 5100007231
SERVICE NON OA

Kepada / To : CV DIKA KONSTRUKSI
Alamat / Address : JL Rajawali VIII Blok HD-8/24 Kompl
TANGERANG 10720
Telp:
Dikerjakan ke / Worked On : 524001

Profit Center : 524001
No. WO / WO Number : 5000003469
Tanggal / Date : 10.09.2024

CP: Ardhianto GWP, No. Telp: +62 815-6614-352

Deskripsi BAL / BAL : BAL 6 CV DIKA KONSTRUKSI TEUKU UMAR

No.	Uraian	Sat	Vol	Harga Satuan (Rp)	Jumlah	Bobot	Progress					
							S/D PERIODE LALU		PERIODE INI		S/D PERIODE INI	
							Volume	Jumlah (Rp)	Volume	Jumlah (Rp)	Volume	Jumlah
1	Bongkar ACP Eksisting	M2	836			2,614 %	836					
2	Bongkar Curtain Wall Eksisting	M2	40			0,313 %	40					
4	Metal Cut 2mm (Fr,St,Dyn,Acc)	M2	289			17,838 %	145					
8	Sirip HRS, Alum Hollow 0,2 x 0,4 m L= 1m	M	680,210			45,903 %	212					
13	ACP Canopy Include Accessories	M2	247,580			16,707 %	89					
15	Perkuatan Façade	M	441,460			12,716 %	190					
16	Preliminaries	LS	0,500			3,909 %	0,500					
						100,000 %	41,571 %		8,624 %		50,195 %	

Berdasarkan dokumen / (Document Reference) (Purchase Order - : 4100009999 - 2050/SPS/SCM/PP/GED/524001/VIII/2024 - 5000003469
Contract - Workorder)

Lain - lain / Miscellaneous :

- a. Waktu Pelaksanaan Pekerjaan : 10.09.2024 s.d 21.12.2024
b. Cara Pembayaran (Term of Payment/ TOP) : SKBDN Ussance 180 Hari, Retensi 5 %

Yang Menerima Order

CV DIKA KONSTRUKSI

Yang Memberi Order

PT PP (Persero) Tbk



GUNTORO PUTRO
SOM

Buyung Suvenpri
SEM



CONSTRUCTION & INVESTMENT

PT PP (PERSERO) Tbk DIVISI SCM - Gedung II

Alamat : Jl. TB Simatupang No. 57 Pasar Rebo, Jakarta Timur
Telp : (021) 840 4980

BERITA ACARA LAPANGAN NO. 5100007232 SERVICE NON OA

Kepada / To : CV DIKA KONSTRUKSI
Alamat / Address : JL Rajawali VIII Blok HD-8/24 Kompl
TANGERANG 10720
Telp:
Dikerjakan ke / Worked On : 524001

Profit Center : 524001
No. WO / WO Number : 5000003469
Tanggal / Date : 10.09.2024

CP: Ardianto GWP, No. Telp: +62 815-6614-352

Deskripsi BAL / BAL : BAL 7 CV DIKA KONSTRUKSI TEUKU UMAR

No.	Uraian	Sat	Vol	Harga Satuan (Rp)	Jumlah	Bobot	Progress					
							S/D PERIODE LALU		PERIODE INI		S/D PERIODE INI	
							Volume	Jumlah (Rp)	Volume	Jumlah (Rp)	Volume	Jumlah
1	Bongkar ACP Eksisting	M2	836			2,614 %	836					
2	Bongkar Curtain Wall Eksisting	M2	40			0,313 %	40					
4	Metal Cut 2mm (Fr,St,Dyn,Acc)	M2	289			17,838 %	195					
8	Sirip HRS, Alum Hollow 0,2 x 0,4 m L= 1m	M	680,210			45,903 %	242					
13	ACP Canopy Include Accessories	M2	247,580			16,707 %	121					
15	Perkuatan Façade	M	441,460			12,716 %	237					
16	Preliminaries	LS	0,500			3,909 %	0,500					
							100,000 %	50,195 %	9,423 %	59,618 %		

Berdasarkan dokumen / (Document Reference) (Purchase Order - Contract - Workorder) : 4100009999 - 2050/SPS/SCM/PP/GED/524001/VIII/2024 - 5000003469

Lain - lain / Miscellaneous :

- a. Waktu Pelaksanaan Pekerjaan : 10.09.2024 s.d 21.12.2024
b. Cara Pembayaran (Term of Payment/ TOP) : SKBDN Ussance 180 Hari, Retensi 5 %

Yang Menerima Order

CV DIKA KONSTRUKSI

Yang Memberi Order

PT PP (Persero) Tbk

CV DIKA



GUNTORO PUTRO
SOM

Buyung Suvenpri
SEM



CONSTRUCTION & INVESTMENT

PT PP (PERSERO) Tbk
DIVISI SCM - Gedung II

Alamat : Jl. TB Simatupang No. 57 Pasar Rebo, Jakarta Timur
Telp : (021) 840 4980

BERITA ACARA LAPANGAN NO. 5100007233
SERVICE NON OA

Kepada / To : CV DIKA KONSTRUKSI
Alamat / Address : JL Rajawali VIII Blok HD-8/24 Kompl
TANGERANG 10720
Telp:
Dikerjakan ke / Worked On : 524001

Profit Center : 524001
No. WO / WO Number : 5000003469
Tanggal / Date : 10.09.2024

CP: Ardianto GWP, No. Telp: +62 815-6614-352

Deskripsi BAL / BAL : BAL 8 CV DIKA KONSTRUKSI TEUKU UMAR

No.	Uraian	Sat	Vol	Harga Satuan (Rp)	Jumlah	Bobot	Progress					
							S/D PERIODE LALU		PERIODE INI		S/D PERIODE INI	
							Volume	Jumlah (Rp)	Volume	Jumlah (Rp)	Volume	Jumlah
1	Bongkar ACP Eksisting	M2	836			2,614 %	836					
2	Bongkar Curtain Wall Eksisting	M2	40			0,313 %	40					
4	Metal Cut 2mm (Fr,St,Dyn,Acc)	M2	289			17,838 %	247					
8	Sirip HRS, Alum Hollow 0,2 x 0,4 m L= 1m	M	680,210			45,903 %	287					
13	ACP Canopy Include Accessories	M2	247,580			16,707 %	151					
15	Perkuatan Façade	M	441,460			12,716 %	277					
16	Preliminaries	LS	0,500			3,909 %	0,500					
						100,000 %	59,618 %		10,061 %		69,679 %	

Berdasarkan dokumen / (Document Reference) (Purchase Order - : 4100009999 - 2050/SPS/SCM/PP/GED/524001/VIII/2024 - 5000003469
Contract - Workorder)

Lain - lain / Miscellaneous :

- a. Waktu Pelaksanaan Pekerjaan : 10.09.2024 s.d 21.12.2024
b. Cara Pembayaran (Term of Payment/ TOP) : SKBDN Ussance 180 Hari, Retensi 5 %

Yang Menerima Order
CV DIKA KONSTRUKSI

Yang Memberi Order
PT PP (Persero) Tbk



GUNTORO PUTRO
SOM



Buyung Suvenpri
SEM



CONSTRUCTION & INVESTMENT

PT PP (PERSERO) Tbk
DIVISI SCM - Gedung II

Alamat : Jl. TB Simatupang No. 57 Pasar Rebo, Jakarta Timur

Telp : (021) 840 4980

BERITA ACARA LAPANGAN NO. 5100007234
SERVICE NON OA

Kepada / To : CV DIKA KONSTRUKSI
Alamat / Address : JL Rajawali VIII Blok HD-8/24 Kompl
TANGERANG 10720
Telp:
Dikerjakan ke / Worked On : 524001

Profit Center : 524001
No. WO / WO Number : 5000003469
Tanggal / Date : 10.09.2024

CP: Ardianto GWP, No. Telp: +62 815-6614-352

Deskripsi BAL / BAL : BAL 9 DIKA KONSTRUKSI TEUKU UMAR

No.	Uraian	Sat	Vol	Harga Satuan (Rp)	Jumlah	Bobot	Progress					
							S/D PERIODE LALU		PERIODE INI		S/D PERIODE INI	
							Volume	Jumlah (Rp)	Volume	Jumlah (Rp)	Volume	Jumlah
1	Bongkar ACP Eksisting	M2	836			2,614 %	836					
2	Bongkar Curtain Wall Eksisting	M2	40			0,313 %	40					
4	Metal Cut 2mm (Fr,St,Dyn,Acc)	M2	289			17,838 %	289					
8	Sirip HRS, Alum Hollow 0,2 x 0,4 m L= 1m	M	680,210			45,903 %	337					
13	ACP Canopy Include Accessories	M2	247,580			16,707 %	201					
15	Perkuatan Façade	M	441,460			12,716 %	302					
16	Preliminaries	LS	0,500			3,909 %	0,500					
						100,000 %	69,679 %		9,235 %		78,913 %	

Berdasarkan dokumen / (Document Reference) (Purchase Order - : 4100009999 - 2050/SPS/SCM/PP/GED/524001/VIII/2024 - 5000003469
Contract - Workorder)

Lain - lain / Miscellaneous :

- a. Waktu Pelaksanaan Pekerjaan : 10.09.2024 s.d 21.12.2024
b. Cara Pembayaran (Term of Payment/ TOP) : SKBDN Ussance 180 Hari, Retensi 5 %

Yang Menerima Order

CV DIKA KONSTRUKSI

Yang Memberi Order

PT PP (Persero) Tbk



GUNTORO PUTRO
SOM



Buyung Suvenpri
SEM



CONSTRUCTION & INVESTMENT

PT PP (PERSERO) Tbk DIVISI SCM - Gedung II

Alamat : Jl. TB Simatupang No. 57 Pasar Rebo, Jakarta Timur

Telp : (021) 840 4980

BERITA ACARA LAPANGAN NO. 5100007235 SERVICE NON OA

Kepada / To : CV DIKA KONSTRUKSI
Alamat / Address : JL Rajawali VIII Blok HD-8/24 Kompl
TANGERANG 10720
Telp:
Dikerjakan ke / Worked On : 524001

Profit Center : 524001
No. WO / WO Number : 5000003469
Tanggal / Date : 10.09.2024

CP: Ardianto GWP, No. Telp: +62 815-6614-352

Deskripsi BAL / BAL : BAL 10 CV DIKA KONSTRUKSI TEUKU UMAR

No.	Uraian	Sat	Vol	Harga Satuan (Rp)	Jumlah	Bobot	Progress					
							S/D PERIODE LALU		PERIODE INI		S/D PERIODE INI	
							Volume	Jumlah (Rp)	Volume	Jumlah (Rp)	Volume	Jumlah
1	Bongkar ACP Eksisting	M2	836			2,614 %	836					
2	Bongkar Curtain Wall Eksisting	M2	40			0,313 %	40					
4	Metal Cut 2mm (Fr,St,Dyn,Acc)	M2	289			17,838 %	289					
8	Srip HRS, Alum Hollow 0,2 x 0,4 m L= 1m	M	680,210			45,903 %	437					
13	ACP Canopy Include Accessories	M2	247,580			16,707 %	221					
15	Perkuatan Façade	M	441,460			12,716 %	341,460					
16	Preliminaries	LS	0,500			3,909 %	0,500					
						100,000 %	78,913 %		21,087 %		100,000 %	

Berdasarkan dokumen / (Document Reference) (Purchase Order - : 4100009999 - 2050/SPS/SCM/PP/GED/524001/VIII/2024 - 5000003469
Contract - Workorder)

Lain - lain / Miscellaneous :

a. Waktu Pelaksanaan Pekerjaan

: 10.09.2024 s.d 21.12.2024

b. Cara Pembayaran (Term of Payment/ TOP)

: SKBDN Ussance 180 Hari, Retensi 5 %

Yang Menerima Order

CV DIKA KONSTRUKSI

Yang Memberi Order

PT PP (Persero) Tbk



GUNTORO PUTRO
SOM

Buyung Suvenpri
SEM